

(注) 棒工程の  は計画
 は実績
 出来高 計画 
 実績 

B 総合進捗表

計画	8.9 %
実績	8.2 %

工種	10 月			11 月			12 月			1 月			2 月				
	年 月																
共通仮設工事	550	550	550	550	550	550	550	550	550	550	550	550	550	550	550	100	
直接仮設工事	2063	2063	2064										3095	3095		90	
下地処理工事			2990	2990	2990	2990								2990		80	
外壁塗装工事					189		189	189	189						189	70	
鉄部等塗装工事				591			591	591	591	591	591				594	60	
防水工事					3255		3255	3255	3255	3255	3255	3255			3255	50	
金属手摺更新工事					9281		9281	9282								40	
玄関扉更新工事										4355	4355	4355	4357			30	
鉄骨階段改修工事							3622	3622	3621							20	
その他工事													3566	3566	3566	3566	10
諸経費	860	860	860	860	860	860	860	860	860	860	860	860	860	860	860	0	
計画金額	3473	3473	6464	4991	4400	17125	18348	22704	13421	9611	13179	11326	8071	12004	1410		
計画%	2.3	2.3	4.3	3.3	2.9	11.4	12.2	15.1	8.9	6.4	8.8	7.6	5.4	8.0	0.9		
計画累計%	2.3	4.6	8.9	12.3	15.2	26.6	38.8	54.0	62.9	69.3	78.1	85.7	91.1	99.1	100.0		
実施%			8.2														
実施累計%			8.2														